

March 27, 2015

## Gilbane Construction Update

### Activities in progress as of March 27, 2015:

- ▶ Setting of Modular Building H is 100% complete.
- ▶ Interior build-out of Modular Buildings F, G & H is underway.
- ▶ Setting of Modular Building J is 90% complete.
- ▶ Setting of Modular Building K is 10% complete.
- ▶ New Kitchen & Servery VCT is complete and will be waxed this weekend.
- ▶ Topsoil striping for Pre-Engineered Metal Building D is underway.

### Upcoming Project Milestones:

- ▶ Kitchen & Servery equipment will be re-installed next week.

