

January 8, 2016

Gilbane Construction Update

Activities in progress as of January 8, 2016:

- ▶ Interior demo on the 3rd floor in progress
- ▶ Plumbing piping in the basement in progress
- ▶ Temporary electric & temporary lighting throughout the building in progress
- ▶ Temporary gas throughout the building in progress
- ▶ Foundations (footers & grade beams) in areas A, D & F in progress
- ▶ Area B competition gym masonry walls in progress
- ▶ Areas A & B structural steel in progress
- ▶ Area B foundations complete
- ▶ Selective interior abatement in progress
- ▶ MEP systems coordination in progress

Upcoming Project Milestones:

- ▶ Areas A, F & B planning to be topped out mid February
- ▶ Interior framing planned to start in February

