

January 29, 2016

Gilbane Construction Update

Activities in progress as of January 29, 2016:

- ▶ Interior demo on the 3rd floor in progress
- ▶ Interior demo on the 2nd floor in progress
- ▶ Underground plumbing piping in the basement in progress (Area A Washington Level)
- ▶ Foundations (footers & grade beams) in areas A, D, E & F in progress
- ▶ Area B masonry walls in progress
- ▶ Areas A & B structural steel in progress
- ▶ Selective interior abatement in progress
- ▶ MEP systems coordination in progress
- ▶ Core drilling for electrical sleeves in Area F in progress
- ▶ Electrical sleeves through footers in Area E in progress
- ▶ Hollow core planks set in Area A Cedar Level

Upcoming Project Milestones:

- ▶ Structural steel in Area F to be delivered Monday 02/01/16
- ▶ Areas A, F & B planning to be topped out mid February
- ▶ Interior framing planned to start in February

Construction Key Plan:



