

February 03, 2017

Gilbane Construction Update


Activities in progress as of February 03, 2017:

- ▶ Painting on Cedar Level Areas A, F & G in progress.
- ▶ Interior veneer stone on Cedar Level Area E Reading Area in progress.
- ▶ Stainless steel hood installation on Cedar Level Area D Kitchen in progress.
- ▶ Wood floor installation on Washington Level Area B Competition Gym in progress.
- ▶ Quarry tile installation on 2nd floor Area A started.
- ▶ Locker installation on 3rd floor Areas A & F started.
- ▶ Water fountain installation on 3rd floor Area A started.
- ▶ Markerboard & tackboard installation on 3rd floor Areas A & F in progress.
- ▶ Atrium window installation in Area A Atrium started.
- ▶ Taping coffered ceiling on 3rd floor Area G Locker Area started.
- ▶ Installation of new skylight on 4th floor Area G started.
- ▶ Gypsum ceiling framing on 2nd floor G Auditorium Balcony in progress.

Upcoming Project Milestones:

- ▶ Competition Gym wood flooring installation scheduled to start on 02/06/17.
- ▶ Competition Gym telescoping bleacher installation scheduled to start on 03/17/17.

Construction Key Plan:





Interior stone veneer on Cedar Level Area E



Wood flooring installation on Washington Level Area B



Metal locker installation on Cedar Level Area A



Coffered ceiling taping on 3rd floor Area G



Markerboard & tackboard installation on 3rd floor Area A



Stainless hood installation on Cedar Level Area E

