

February 12, 2016

Gilbane Construction Update

Activities in progress as of February 12, 2016:

- ▶ Interior demo on the 2nd & 3rd floors continuing (floor system removal)
- ▶ Underground plumbing piping in the basement continuing (Area A Washington level)
- ▶ Foundations (footers & grade beams) in areas D & E in progress
- ▶ Area B masonry walls in progress
- ▶ Areas A & F structural steel continuing
- ▶ Selective interior abatement in progress
- ▶ MEP systems coordination in progress
- ▶ Hollow core planks in Area A Cedar level complete
- ▶ Hollow core planks in Area A 2nd floor level continuing
- ▶ Auditorium seating & existing floor finish demolition complete
- ▶ Auditorium selective ceiling demo 50% complete
- ▶ Gym truss erection starting today
- ▶ Foundations (footers & grade beams) in areas A & F now complete

Upcoming Project Milestones:

- ▶ Area A 3rd floor framing & roof steel erection starting Monday 02/15
- ▶ Areas A, F & B planning to be topped out mid February

Construction Key Plan:



