

March 11, 2016

Gilbane Construction Update

Activities in progress as of March 11, 2016:

- ▶ Interior demo on the 1st floor in progress
- ▶ Retaining walls in area E in progress
- ▶ Interior, existing slab patches in Areas A, F & G in progress
- ▶ Areas B & D masonry walls in progress
- ▶ Area F structural steel in progress
- ▶ MEP systems coordination in progress
- ▶ Hollow core planks in Areas F & B in progress
- ▶ Roof joists in Areas A, F & B in progress
- ▶ Area E backfilled
- ▶ Hollow core planks grouted in Area A Cedar, 2nd & 3rd floor
- ▶ Roof decking in progress in Area A
- ▶ Misc. interior structural steel infills started in Areas A & F 3rd floor

Upcoming Project Milestones:

- ▶ 1925 topping slab planned for week of 3/14
- ▶ Gym roofing planned for week of 3/28

Construction Key Plan:



