

March 18, 2016

## Gilbane Construction Update

### Activities in progress as of March 18, 2016:

- ▶ Interior demo on the 1<sup>st</sup> floor in progress
- ▶ Retaining walls in area E in progress
- ▶ Interior, existing slab patches in Areas A, F & G in progress
- ▶ Areas D & F masonry walls in progress
- ▶ Bar joists in Areas A, B & F progress
- ▶ MEP systems coordination in progress
- ▶ Area A Washington backfilled; ready for stone
- ▶ 3<sup>rd</sup> floor Area A being prepped for topping pour
- ▶ Area E backfill in progress
- ▶ Elevator #1 pit poured in Area A
- ▶ Underground sanitary piping started in Area C
- ▶ Formwork for Area C Mechanical Room footers started
- ▶ Geothermal pipe coupling started
- ▶ Footers in Area D in progress

### Upcoming Project Milestones:

- ▶ 1925 topping slab planned for week of 3/21
- ▶ Gym roofing planned for week of 3/28
- ▶ Geothermal piping installation planned for week of 3/21

### Construction Key Plan:



