

April 3, 2015

Gilbane Construction Update

Activities in progress as of April 3, 2015:

- ▶ Interior painting of the new interior spaces is underway.
- ▶ Connecting corridor framing is continuing.
- ▶ Setting of Modular Building J is 100% complete.
- ▶ Setting of Modular Building K is 100% complete.
- ▶ Footers are being excavated & poured for the Security Lobby & Entry Corridor.
- ▶ Temporary road to the Pre-Engineered Music Building is completed.

Upcoming Project Milestones:

- ▶ Pre-Engineered Music Building is scheduled to be delivered on 05-04-2015.

