

April 17, 2015

Gilbane Construction Update

Activities in progress as of April 17, 2015:

- ▶ All (5) basins are dug & graded.
- ▶ New roof curbs for mechanical units are being set on the roof.
- ▶ Painting of the existing gym is underway.
- ▶ Footers for the Gym PEMB foundation are being poured.
- ▶ CMU foundation wall is continuing for the Security Lobby, Entry Corridor & Connecting Corridor.
- ▶ Elevator shaft CMU is completed; brick veneer to follow.

Upcoming Project Milestones:

- ▶ Pre-Engineered Music Building is scheduled to be delivered on 05-04-2015.

