

April 29, 2016

Gilbane Construction Update


Activities in progress as of April 29, 2016:

- ▶ Buck hoist operational
- ▶ Courtyard masonry cleaning & tuck pointing in progress
- ▶ Topping slab poured in Area A 3rd floor
- ▶ Demo for the new atriums in Areas A & F in progress
- ▶ Area G 3rd floor being prepped for topping slab
- ▶ Areas A & F 3rd floor ductwork & pipe hangers installation in progress
- ▶ Exterior stud framing in Area A Washington & Cedar level in progress
- ▶ Masonry walls in Areas D & C Washington level in progress
- ▶ Underground sanitary piping in Area C in progress
- ▶ Area C Washington level Mechanical Room retaining wall reinforcement steel in progress
- ▶ Electrical underground in progress in Area D
- ▶ Baseball field topsoil stripping & stockpiling for geothermal work in progress
- ▶ Areas E roof decking in progress
- ▶ Area G 4th floor ductwork in progress

Upcoming Project Milestones:

- ▶ 1925 topping slabs planned for week of 5/2
- ▶ Gym roofing planned for week of 5/2
- ▶ Geothermal piping installation planned for week of 5/2

Construction Key Plan:





Baseball field topsoil stripping & stockpiling



Exterior stud framing in Area A Washington & Cedar level



Area G 4th floor ductwork



Electrical underground in Area D



Masonry walls in Area D Washington level



Area A 3rd floor topping slab

