

May 01, 2015

## Gilbane Construction Update

### Activities in progress as of May 01, 2015:

- ▶ New data cables are being installed in the interior spaces.
- ▶ New ceiling and lights are being installed in the Engineering/Robotics classroom.
- ▶ Connecting Corridor framing is continuing.
- ▶ Electrical switchgear for the Modular Buildings is set; power to be energized next week.
- ▶ Modular Buildings stair & ramp piers are poured; stairs & ramps to be installed next week.
- ▶ Slab-on-grade for the Connecting Corridors & the Music PEMB are being prepped for concrete.

### Upcoming Project Milestones:

- ▶ Pre-Engineered Music Building is scheduled to be delivered on 05-06-2015.

