

May 08, 2015

Gilbane Construction Update

Activities in progress as of May 08, 2015:

- ▶ Painting of the interior spaces is continuing.
- ▶ Modular Building F is energized.
- ▶ Connecting Corridor framing is continuing.
- ▶ Firewall steel is being set for Modular Buildings H, J & K.
- ▶ Music Building PEMB steel is being erected.
- ▶ Slab-on-grade for the Connecting Corridors & the Music PEMB are being prepped for concrete.

Upcoming Project Milestones:

- ▶ Pre-Engineered Gym Building is scheduled to be delivered on 05-20-2015.
- ▶ Modular corridor VCT installation to start on 5-11-15.

