

May 15, 2015

Gilbane Construction Update

Activities in progress as of May 15, 2015:

- ▶ Freezer pad footers are poured.
- ▶ All Modular Buildings are energized.
- ▶ Connecting Corridor framing is continuing.
- ▶ Modular Buildings stairs & ADA ramps are installed.
- ▶ Music Building PEMB steel is erected; detail work is underway.
- ▶ Sidewalks & curbs are being prepped for concrete.

Upcoming Project Milestones:

- ▶ Pre-Engineered Gym Building is scheduled to be delivered on 05-20-2015.

