

May 20, 2016

## Gilbane Construction Update


### Activities in progress as of May 20, 2016:

- ▶ Existing masonry restoration in progress in Courtyard and Area F south elevation
- ▶ Topping slab pours for the 2<sup>nd</sup> floor Area A in progress
- ▶ Areas A & F 3<sup>rd</sup> floor HVAC ductwork & piping installation in progress
- ▶ Exterior stud framing in Area A Washington thru 3<sup>rd</sup> floor & Area F Cedar thru 3<sup>rd</sup> floor in progress
- ▶ Masonry walls in Areas C & D Washington level in progress
- ▶ Underground site sanitary & storm piping in progress
- ▶ Underground sanitary piping in Area C
- ▶ Drilling for geothermal well field in progress
- ▶ Interior stud framing in Area A, F & G 3<sup>rd</sup> floor in progress
- ▶ Sanitary piping in Area A & F 3<sup>rd</sup> floor in progress
- ▶ Drywall started in Area F 3<sup>rd</sup> floor
- ▶ Footers in Area C poured for surge tank

### Upcoming Project Milestones:

- ▶ Framing interior stud walls week of 5/23
- ▶ Set hollow core Area C Cedar Level week of 5/30
- ▶ Cedar road site utility taps week of 5/30

### Construction Key Plan:





Courtyard Masonry Restoration



Topping Slab Pour 2nd Floor Area F



Drywall Tops of Wall 3rd Floor Area F



Interior Framing 3rd Floor Area F



Sanitary Piping 3rd Floor Area A



Parapet Framing Area A

