

May 27, 2016

## Gilbane Construction Update


### Activities in progress as of May 27, 2016:

- ▶ Exterior sheathing Area A Washington thru 3<sup>rd</sup> floor in progress
- ▶ Existing masonry restoration in progress in Courtyard & Areas A & Area F south elevation in progress
- ▶ Topping slab pours for the 2<sup>nd</sup> floor Area A in progress
- ▶ Pipe insulation started Areas A 3<sup>rd</sup> floor
- ▶ Areas A & F 2<sup>nd</sup> & 3<sup>rd</sup> floor HVAC ductwork & piping installation in progress
- ▶ Exterior stud framing in Area A Washington thru 3<sup>rd</sup> floor & Area F Cedar thru 3<sup>rd</sup> floor in progress
- ▶ Masonry walls in Areas C & D Washington level in progress
- ▶ Underground site sanitary & storm piping in progress
- ▶ Framing layout started in Area F 2<sup>nd</sup> floor
- ▶ Underground sanitary piping in Area C in progress
- ▶ Drilling for geothermal well field in progress
- ▶ Interior stud framing in Area A, F & G 3<sup>rd</sup> floor & Area A 2<sup>nd</sup> floor in progress
- ▶ Sanitary piping in Area A & F 3<sup>rd</sup> floor in progress
- ▶ Drywall started in Area F 3<sup>rd</sup> floor
- ▶ Concrete walls in Area C poured for surge tank

### Upcoming Project Milestones:

- ▶ Set hollow core Area C Cedar Level week of 5/30
- ▶ Cedar road site utility taps week of 5/30

### Construction Key Plan:





Area F 3rd Floor Stud Framing



Area C Masonry Walls



Area G 3.5 Level Auditorium Fly Loft Demo



Area F 2nd Floor Interior Framing Layout



Area E & F Structural Steel



Area A Exterior Sheathing

