

July 02, 2015

Gilbane Construction Update

Activities in progress as of July 02, 2015:

- ▶ Interior doors are started to be hung; hardware installation to follow.
- ▶ Kitchen equipment set-up is underway.
- ▶ Painting in the connecting corridors has started.
- ▶ Sidewalks are continuing to be poured.
- ▶ Plumbing fixtures & fume hoods are being installed in Modular Building G.
- ▶ Exterior light poles are set along the east drive.
- ▶ Furniture relocation from the High School to Wiley is still underway.

Upcoming Project Milestones:

- ▶ Due to rainy weather, the east drive paving is rescheduled to be completed next week.

