

August 7, 2015

Gilbane Construction Update

Activities in progress as of August 7, 2015:

- ▶ Carpet and VCT is being installed in the Music PEMB classrooms & corridors.
- ▶ Loading dock area is re-graded & the catch basin upsized.
- ▶ Handrail in the corridors is installed.
- ▶ Gym flooring installed; striping to follow.
- ▶ Main entrance round-a-bout and east drive are final paved.
- ▶ State elevator inspection passed; being turned over to the district.
- ▶ Furniture relocation from the High School to Wiley is complete; classroom set-up in progress.

Upcoming Project Milestones:

- ▶ Parking lot striping is scheduled for Sunday 8/9.

