

November 25, 2016

Gilbane Construction Update


Activities in progress as of November 25, 2016:

- ▶ Cleaning brick veneer on Area F started.
- ▶ Cast stone veneer on Area F south elevation & Area C north elevation in progress.
- ▶ Metal panel veneer on Area A north elevation in progress.
- ▶ Deep end of Natatorium pool concrete poured.
- ▶ Roof decking on Auxiliary Gym in Area C Washington level in progress.
- ▶ Metal stud framing in Area E Cedar level in progress.
- ▶ Vaulted gypsum ceiling framing in Area G 3rd floor in progress.
- ▶ Casework installation in Area A 3rd floor in progress.
- ▶ Lighting in Area A 3rd floor in progress.
- ▶ Ceiling tile borders in Area A 3rd floor in progress.
- ▶ Roofing on Area C in progress.

Upcoming Project Milestones:

- ▶ Finish flooring scheduled to start week of 11/28/16.

Construction Key Plan:





Area D Cedar Level MEP Rough-In



Area F East Elevation Masonry Cleaning



Area A 3rd Floor Casework Installation



Area E Cedar Level Metal Stud Framing



Area G 3rd Floor Vaulted Ceiling Framing



Area C Washington Level Auxiliary Gym Metal Roof Decking

