

December 02, 2016

Gilbane Construction Update


Activities in progress as of December 02, 2016:

- ▶ Cast stone veneer in Area F east, Area C east, Area C west & Area D north elevation in progress.
- ▶ Metal stud framing & MEP installation on Area E Cedar level in progress.
- ▶ Interior painting in Areas A, F & G 2nd & 3rd floor in progress.
- ▶ Drywall installation in Areas B & E 2nd floor in progress.
- ▶ Metal stud framing in Area C 2nd floor in progress.
- ▶ Area D rooftop unit installation in progress.
- ▶ Ceiling grid installation in Areas A, F & G 3rd floor in progress.
- ▶ Casework installation in Area A 3rd floor in progress.
- ▶ Interior masonry in Area D Cedar level Kitchen in progress.
- ▶ Glazing in Area C Washington level Natatorium in progress.
- ▶ Pool floor prep for concrete in Area C Washington level in progress.
- ▶ Metal veneer panels in Area F north elevation in progress.

Upcoming Project Milestones:

- ▶ Finish flooring scheduled to start week of 12/05/16.
- ▶ Block fil work in Area C Washington to start week of 12/05/16.

Construction Key Plan:





Area A 3rd Floor Casework Installation



Area C Washington Level Pool Floor Prep



Area F Cedar Level Framing & MEP Installation



Area D, E & F East & North Elevation



Area C Gable Roof Installation



Area C Washington Level Mechanical Room C032

