

October 28, 2016

Gilbane Construction Update


Activities in progress as of October 28, 2016:

- ▶ Sidewalks & curb installation on east drive in progress.
- ▶ Light poles installation on east, north & west drives in progress.
- ▶ Emergency generator in Area D Service Area set.
- ▶ Loading dock retaining walls in Area D Service Area poured.
- ▶ Grading in Area C Washington Level Auxiliary Gym started.
- ▶ Glazing frames in Area C north elevation in progress.
- ▶ Pool excavation in Area C Washington Level continuing and buttress construction started.
- ▶ Masonry veneer in Area C west & south elevation started.

Upcoming Project Milestones:

- ▶ Paving scheduled for the week of 11/07.
- ▶ Permanent power installation in progress.

Construction Key Plan:





Sidewalks & Curbs East Drive



Emergency Generator & Retaining Walls Area D Service Area




Grading in Area C Auxiliary Gym



Metal Stud Framing on Vocal Level



Light Poles East Drive



Area C Washington Level Pool Excavation

