

March 31, 2017

Gilbane Construction Update


Activities in progress as of March 31, 2017:

- ▶ Gym equipment installation in Area C Auxiliary Gym in progress.
- ▶ Floor striping in Area B Competition Gym started.
- ▶ Carpet tile & rubber flooring installation on Cedar Level Area A & 3rd floor Area A corridor in progress.
- ▶ Drywall installation & existing plaster restoration in Auditorium started.
- ▶ Stage theatrical equipment installation in Auditorium started.
- ▶ Ceiling grid installation on Cedar Level Area F started.
- ▶ Drywall painting on Cedar Level Areas D & E started.
- ▶ Metal lockers installation on 2nd floor Area G started.
- ▶ Fire extinguisher cabinet installation on 2nd floor Areas A & B, 3rd floor Areas A, F & G & 4th floor started.
- ▶ Casework installation on 3.5 Level Area G in progress.
- ▶ Marker board & tack board installation on 3.5 Level & 4th floor Area G in progress.
- ▶ Porcelain tile installation on 4th floor Area G started.
- ▶ Courtyard grading & site topsoil placement started.

Upcoming Project Milestones:

- ▶ Competition Gym telescoping bleacher installation scheduled to start on 04/17/17.

Construction Key Plan:





Floor Striping in Competition Gym



Grading in Courtyard Along Cedar Rd.



Drywall Installation in Cedar Level Auditorium



Locker Installation in 2nd Floor Area G



Interior Veneer Stone Area F Atrium



Grading Along Washington Blvd.

