

August 26, 2016

Gilbane Construction Update


Activities in progress as of August 26, 2016:

- ▶ Courtyard window replacement in progress
- ▶ Masonry veneer on Area F east elevation in progress
- ▶ Geothermal well field in progress
- ▶ Interior masonry in Area C 2nd floor in progress
- ▶ Exterior masonry in Area B Natatorium in progress
- ▶ Ductwork in Area B Competition Gym in progress
- ▶ Pulling feeders to Area A Washington Level Electrical Room
- ▶ Slab on grade in Area C poured
- ▶ Bathroom masonry in Area F Cedar Level started
- ▶ Interior stud framing in progress
- ▶ AHU Area A & F 3rd floor assembly in progress
- ▶ Drywall started in Area A 3rd floor
- ▶ Auditorium structural steel installation started
- ▶ Clocktower restoration in progress

Upcoming Project Milestones:

- ▶ Glue laminated beams in Area B Natatorium scheduled 8/30
- ▶ Glazing Area A west elevation scheduled 8/29
- ▶ Precast Area C 2nd floor scheduled 8/30
- ▶ Sidewalks and curbs scheduled week of 9/5

Construction Key Plan:





Courtyard Window Installation



Area F East Elevation Brick Veneer Installation



Area F 3rd Floor AHU Assembly



Area A Washington Level Electrical Room



Area A 3rd Floor Drywall Installation



Area G Structural Steel Installation

