

September 02, 2016

Gilbane Construction Update


Activities in progress as of September 02, 2016:

- ▶ Courtyard window replacement in progress
- ▶ Area C 2nd floor hollow core set
- ▶ Geothermal well field in progress
- ▶ Interior masonry in Area C 2nd floor in progress
- ▶ Natatorium roofing timbers installed
- ▶ Ductwork in Area B Competition Gym in progress
- ▶ Pulling feeders to Area A Washington Level Electrical Room in progress
- ▶ Mechanical Room C032 north stair installed
- ▶ Bathroom masonry in Area F Cedar Level in progress
- ▶ Interior stud framing in progress
- ▶ AHU Area A & F 3rd floor assembly in progress
- ▶ Drywall started in Area A 3rd floor
- ▶ Auditorium structural steel installation started
- ▶ Clocktower restoration in progress

Upcoming Project Milestones:

- ▶ Sidewalks and curbs scheduled week of 9/5

Construction Key Plan:





Area C Natatorium Exterior Masonry



Area C Natatorium Roof Timbers



Cedar Level Area D Kitchen



Washington Level Area B Competition Gym



Area F Brick Veneer



Area A 3rd Floor Classroom Drywall Installation

