

September 09, 2016

Gilbane Construction Update


Activities in progress as of September 09, 2016:

- ▶ Cast stone veneer started on Area E east & Area B west elevation.
- ▶ Wood roof decking in progress in Area C Natatorium.
- ▶ Fire protection sprinkler piping in progress.
- ▶ Exterior studs in Area C west elevation in progress.
- ▶ Ductwork installation in Area B Competition Gym in progress.
- ▶ Concrete slab-on-grade in Area A in progress.
- ▶ Window installation in Area A west elevation & courtyard in progress.
- ▶ Plumbing piping in progress.
- ▶ Interior masonry in Area D Cedar Level & Area C 2nd floor in progress.
- ▶ Electrical in-wall & overhead rough-in in progress.
- ▶ Topping slab in Area C Cedar Level in progress.
- ▶ Interior stud framing in progress.
- ▶ Area E Dining Commons prep for slab-on-grade in progress.
- ▶ Auditorium stage steel installation in progress.
- ▶ Drywall installation on 3rd floor Area A in progress.
- ▶ Demo of the existing 4th floor Vocal Level wood flooring in progress for installation of new flooring.
- ▶ Bathroom masonry in progress in Area A Cedar Level.
- ▶ HVAC ductwork & piping in progress

Upcoming Project Milestones:

- ▶ Sidewalks and curbs scheduled week of 9/19
- ▶ Geothermal vault installation scheduled week of 9/12

Construction Key Plan:





Drywall finishing Area A 3rd Floor



Bathroom Masonry Area A Cedar Level



Cast Stone Veneer Area B West Elevation



Prep Dining Commons for Slab-On-Grade



Demo of Existing Wood Flooring on 4th Floor
Vocal Level



Wood Roof Decking at Pool

