

February 20, 2016

## Gilbane Construction Update

### Activities in progress as of February 20, 2016:

- ▶ Interior demo on the 2<sup>nd</sup> floor continuing (floor system removal)
- ▶ Interior 3<sup>rd</sup> floor demo complete; awaiting punch list inspection
- ▶ Underground plumbing piping in the basement continuing (Area A Washington level)
- ▶ Foundations (footers & grade beams) in areas D & E in progress
- ▶ Area B masonry walls in progress
- ▶ Areas A & F structural steel continuing
- ▶ Selective interior abatement in progress
- ▶ MEP systems coordination in progress
- ▶ Hollow core planks in Area A 2<sup>nd</sup> floor level continuing
- ▶ Auditorium selective ceiling demo continuing
- ▶ Gym truss erection in progress
- ▶ Retaining walls in area E in progress
- ▶ Area G interior masonry infills in progress

### Upcoming Project Milestones:

- ▶ Areas A, F & B planning to be topped out mid February

### Construction Key Plan:



