

February 26, 2016

Gilbane Construction Update

Activities in progress as of February 26, 2016:

- ▶ Interior demo on the 2nd floor continuing (floor system removal)
- ▶ Interior demo on 1st floor started
- ▶ Underground plumbing piping continuing in Area F
- ▶ Retaining wall foundations in area E continuing
- ▶ Areas D & E masonry walls started
- ▶ Areas A & F structural steel continuing
- ▶ Selective interior abatement in progress
- ▶ MEP systems coordination in progress
- ▶ Hollow core planks in Area A 2nd floor level continuing
- ▶ Auditorium selective ceiling demo continuing
- ▶ Hollow core planks in Area F started
- ▶ Temporary gas in Area A in progress
- ▶ Temporary lighting on 3rd floor in progress

Upcoming Project Milestones:

- ▶ 1925 topping slab planned for week of 3/7
- ▶ Gym roofing planned for week of 3/28

Construction Key Plan:



