

February 05, 2016

Gilbane Construction Update


Activities in progress as of February 05, 2016:

- ▶ Interior demo on the 2nd & 3rd floors in progress (floor system removal)
- ▶ Underground plumbing piping in the basement in progress (Area A Washington Level)
- ▶ Foundations (footers & grade beams) in areas A, D, E & F in progress
- ▶ Area B masonry walls in progress
- ▶ Areas A & F structural steel in progress
- ▶ Selective interior abatement in progress
- ▶ MEP systems coordination in progress
- ▶ Hollow core planks set in Area A Cedar & 2nd floor Level
- ▶ Temporary lighting in progress on 4th floor level Area G

Upcoming Project Milestones:

- ▶ Precast delivery next Thursday 02/11/16
- ▶ Gym trusses delivery next Friday 02/12/16
- ▶ Areas A, F & B planning to be topped out mid February

Construction Key Plan:



KEY PLAN



Cleveland Heights High School

Sidewalk Superintendent

Volume No. 05

